BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Improvements to Roads,drains,footpath and park in ward no.08,Bytarayanapura Division (Package includes 11 Works of Rs 1010 lakhs)

1 Improvements to Road,Drain and Footpath in Main Road and abutting Cross Roads of Maruthinagara 2nd Stage in Ward No.8, Kodigehalli

Bill No : 8th Part Bill

BOQ Sl.No	Description of work	Unit	BOQ Qnty	Rate	Previous bill		Present bill		Total claimed up to this bill	
					Qnty	Amount	Qnty	Amount	Qnty	Amount
1	KSRRB M200-13.1. Dismantling of existing structures like culverts, Bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceble material and stacking the serviceble material with all lifts complete as per specifications. II. By mechanical means, A. Cement concrete Grade M-15 & M-20 (P.No.137, I.No.18.20 of PW,P&IWTD SR 2016-17)	Cum	**73.60**	**488.86**	58.22	28461.43	15.38	7519.00	73.60	35980.43
2	Removing & Refixing Stone slabs of drains and Pointing in C.M(1:3) (P.No.25, I.No.5.33 of PW, P&IWTD SR 2016-17)	Sqm	**10125.29**	**84.48**	6801.69	574606.77	586.80	49573.00	7388.49	624179.77
3	Removing & Resetting of Footbath slab	Sqm	**2231.91**	**138.94**	1631.31	226654.21	599.94	83356.00	2231.25	310010.21
4	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.142, I.No.19.1 of PW, P&IWTD SR 2016-17)	Cum	**16048.83**	**202.30**	7079.60	1432202.75	886.68	179376.00	7966.28	1611578.75
5	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.2 of PW,P&IWTD S.R 2016-17)	Cum	**842.36**	**5608.71**	727.11	4078125.57	80.48	451386.00	807.59	4529511.57
6	Providing laying plain/ reinforced cement concrete M20 Grade for Box Drain walls of thickness 10cm to 20cm including centering shuttering for work etc. complete as per approved drawing and design MORTH specification No. 1500, 1700, 2200. (P.No.265, I.No.37.59.2 of PW, P&IWTD SR 2016-17	Cum	**1600.67**	**11568.66**	1197.35	13851709.02	65.30	755428.00	1262.65	14607137.02
7	KSRB 4-6.1: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specifcation No. KBS 4.6.2 (P.No.15, I.No.4.28 of PW, P&IWTD SR 2016-17)	Sqm	**76.55**	**256.76**	67.65	17369.81		0.00	67.65	17369.81